## Conduct Rigid Haul Truck Operations - (Komatsu-830E)





Trainee Name	Trainee Email	Date
Matt Hayes	matt.h@example.com	10th Mar 2020, 10:47 pm
ID Number	Employer	Department
556246	SKILLTRAIN	Other
Assessors Name	Assessors ID Number	Assessment Type
Jarred Henry	556246	Full Assessment

Comments	Overall Result
N/A	Competent

Performance Criteria	Result
1. Plan and prepare for Rigid Haul Truck Operations. 1.1. Access, interpret and apply conducting rigid haul truck operations documentation and ensure the work activity is compliant.  Prior to operations the trainee knows how to access any site rules and procedures relevant to their work and understand them. E.g.  Transport rules  Management Plans  Site procedures  Work Instructions  Manuals	Competent
2. Operate rigid haul truck.  2.1. Isolate vehicle and carry out pre-start checks including a walk around be vehicle and inspection of the body and tyres and report any issues identified.  Parked on stable, level ground in a safe area; Isolate (site / manufacturer procedures);  Check fluid levels;  Front - performs all checks;  Rear - performs all checks;  Left side - performs all checks;  Service platform - performs all check;  Operator cabin - performs all checks;  Two-way operational; Fire suppression system.	Competent
3. Load, haul and dump materials. 3.1. Position rigid haul truck under loading equipment and load vehicle. Waiting and queuing positions; Communicate with the loading equipment; Inspect the loading area and select/confirm the loading position; Confirm weight/carrying limitation; Position the truck for loading; Under at least one: shovel, loader, excavator, reject bin; Complete the loading and controlled departure.	Competent
3.2. Carry out approved haulage operations. Select the hauling method based on conditions, applications and equipment Carry out co-ordination requirements Haul material to destination Avoid or report significant spillage.	Competent
4. Carry out rigid haul truck post-operational procedures. 4.1. Prepare vehicle for maintenance. Parked on stable, level ground in a safe area; Isolate as per site procedures; Tagged appropriately; Completes housekeeping requirements.	Competent